SL NO	CHAINAGE	Nos		L (m)	Avg B (m)	Avg D (m)	QTY	Rate Rs	Amount Rs	REMARKS
	Deductions									
	D	-1	1	0.90		0.90	-0.81			
	W	-1	1	1.20		1.20	-1.44			
	V	-1	1	0.60		0.45	-0.27			
	D1	-1	1	0.75		1.90	-1.43			
	Special Ward-2									
		2	1	5.00		0.90	9.00			
		2	1	4.35		0.90	7.83			
	Toilet									
		2	1	2.25		2.70	12.15			
		2	1	1.45		2.70	7.83			
	Deductions									
	D	-1	1	0.90		0.90	-0.81			
	W	-1	1	1.20		1.20	-1.44			
	V	-1	1	0.60		0.45	-0.27			
	D1	-1	1	0.75		1.90	-1.43			
	Special Ward-1									
		2	1	5.00		0.90	9.00			
		2	1	4.40		0.90	7.92			
	Toilet									
		2	1	2.25		2.70	12.15			
		2	1	1.45		2.70	7.83			
	Deductions									
	D	-1	1	0.90		0.90	-0.81			
	W	-1	1	1.20		1.20	-1.44			
	V	-1	1	0.60		0.45	-0.27			
	D1	-1	1	0.75		1.90	-1.43			
	Lab									
		2	1	3.65		0.90	6.57			
		2	1	4.45		0.90	8.01			
	Toilet									
		2	1	1.45		2.70	7.83			
		2	1	1.80		2.70	9.72			
	Deductions									
	D	-1	1	0.90		0.90	-0.81			
	W	-1	1	1.20		1.20	-1.44			
	V	-1	1	0.60		0.45	-0.27			
	D1	-1	1	0.75		1.90	-1.43			
	Nursing Unit									
		2	1	3.35		0.90	6.03			
		2	1	4.40		0.90	7.92			
	Toilet									
		2	1	1.45		2.70	7.83			
		2	1	1.80		2.70	9.72			
	Deductions									
	D	-1	1	0.90		0.90	-0.81			
	W	-1	1	1.20		1.20	-1.44			
	V	-1	1	0.60		0.45	-0.27			
	D1	-1	1	0.75		1.90	-1.43			

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

Scanned by TapScanner

SL NO	CHAINAGE	Nos		L (m)	Avg B (m)	Avg D (m)	QTY	Rate Rs	Amount Rs	REMARKS
Doctor Room										
		2	1	3.30		0.90	5.94			
	Toilet	2	1	4.40		0.90	7.92			
		2	1	1.45		2.70	7.83			
		2	1	1.80		2.70	9.72			
Deductions										
D		-1	1	0.90		0.90	-0.81			
W		-1	1	1.20		1.20	-1.44			
V		-1	1	0.60		0.45	-0.27			
D1		-1	1	0.75		1.90	-1.43			
Stair Case										
1st Flight		1	1	3.60		1.40	5.04			
Landing		1	1	5.00		1.50	7.50			
2nd Flight		1	1	3.10		1.40	4.34			
Total Quantity							296.40			Sqm
Now to be paid Quantity							296.40	292.33	86647.83	Sqm

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

Contractor

Consultant

Assis Assistant Engineer

Assistant Executive Engineer

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

Scanned by TapScanner

BRUHAT BANGALORE MAHANAGARA PALIKE

Executive Engineer, Yelahanka Project Division

Name of Work: Development of Yelahanka Govt Degree collage and Ayurvedic Hospital and Providing Grill Fencing and other developmental works to Rajiv Gandhi park, tree park, Nethaji park, Basaveshwara park, judicial layout park and someshwara hill of Yelahanka Assembly Constituency Under Amrutha Nagarothana Grants PACKAGE No-01

Measurement Sheet

Name of Agency: Sri.C. Halappa **1st & Part Bill**

Item No. 146

Item Name: Providing rough cement plastering 15mm thick in single coat with cement mortar 1:4 to brick masonry for base of dadooing works with sand of approved quality, providing and removing scaffolding, incldng cost of materials, labour, curing complete as per specifications and directions of the Engineer in charge. (Second Floor)

SL NO	CHAINAGE	Nos	L (m)	Avg B (m)	Avg D (m)	QTY	Rate Rs	Amount Rs	REMARKS
Pre-Measurement Recorded On:			18/09/2022						
Govt Ayurvedic Hospital									
Second Floor									
	Passage								
		2	1	19.40		2.10	81.48		
Deductions									
	Opening	-1	1.0	8.20		2.10	-17.22		
	D	-7	1.0	0.90		2.10	-13.23		
Lift Side Wall		1	1	0.95		2.50	2.38		
Lift Front Wall		1	1	1.80		2.50	4.50		
Lift Above Wall		1	1	1.10		0.70	0.77		
	side Wall	1	1	0.25		1.50	0.38		
	Canteen								
		1	1	18.00		0.90	16.20		
Deductions									
	D	-1	1.0	1.20		0.90	-1.08		
	W	-2	1.0	1.20		1.20	-2.88		
General Ward Male									
		2	1	6.55		0.90	11.79		
		2	1	4.25		0.90	7.65		
		-1	1	0.90		0.90	-0.81		
Toilet -Wall		2	1	2.40		0.90	4.32		
	Toilet -1								
		2	1	2.25		2.70	12.15		
		2	1	1.50		2.70	8.10		
	Toilet -2								
		2	1	2.25		2.70	12.15		
		2	1	1.50		2.70	8.10		

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

Scanned by TapScanner

SL NO	CHAINAGE		Nos		L (m)	Avg B (m)	Avg D (m)	QTY	Rate Rs	Amount Rs	REMARKS
	Deductions										
	D		-1	1	1.20		2.10	-2.52			
	W		-3	1	1.20		1.20	-4.32			
	V		-2	1	0.60		0.45	-0.54			
	D1		-2	1	0.75		1.90	-2.85			
General Ward Female											
			2	1	7.66		0.90	13.79			
			2	1	4.50		0.90	8.10			
Toilet -Wall			-1	1	1.20		0.90	-1.08			
			2	1	2.40		1.20	5.76			
Toilet -1											
			2	1	2.25		2.70	12.15			
Toilet -2			2	1	1.50		2.70	8.10			
			2	1	2.25		2.70	12.15			
			2	1	1.50		2.70	8.10			
Deductions											
	D		-1	1	1.20		2.10	-2.52			
	W		-3	1	1.20		1.20	-4.32			
	V		-3	1	0.60		0.45	-0.81			
	D1		-2	1	0.75		1.90	-2.85			
Special Ward-1											
			2	1	3.75		0.90	6.75			
			2	1	4.50		0.90	8.10			
Toilet											
			2	1	1.80		2.70	9.72			
			2	1	1.50		2.70	8.10			
Deductions											
	D		-1	1	0.90		0.90	-0.81			
	W		-1	1	1.20		1.20	-1.44			
	V		-2	1	0.60		0.45	-0.54			
	D1		-1	1	0.75		1.90	-1.43			
Special Ward-2											
			2	1	4.45		0.90	8.01			
			2	1	3.25		0.90	5.85			
Toilet											
			2	1	1.80		2.70	9.72			
			2	1	1.50		2.70	8.10			
Deductions											
	D		-1	1	0.90		0.90	-0.81			
	W		-1	1	1.20		1.20	-1.44			
	V		-1	1	0.60		0.45	-0.27			
	D1		-1	1	0.75		1.90	-1.43			
Special Ward-3											
			2	1	4.40		0.90	7.92			
			2	1	3.25		0.90	5.85			
	Toilet										
			2	1	1.50		2.70	8.10			
			2	1	1.80		2.70	9.72			
Deductions											
	D		-1	1	0.90		0.90	-0.81			

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

Scanned by TapScanner

SL NO	CHAINAGE	Nos		L (m)	Avg B (m)	Avg D (m)	QTY	Rate Rs	Amount Rs	REMARKS
	W									
	V	-1	1	1.80		1.80	1.44			
	DI	-1	1	0.60		0.45	0.32			
		-1	1	0.75		1.00	1.41			
	Stair Case									
	1st Flight									
	Landing	1	1	3.60						
	2nd Flight	1	1	5.00		1.40	5.04			
		1	1	3.10		1.50	7.50			
						1.40	4.34			
	Total Quantity						384.79			Sqm
	Schedule-B Quantity						363.93			Sqm
	Reserved Quanity						17.87			Sqm
	Now to be paid Quantity						363.93	394.87	272448.81	Sqm

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

Contractor

Consultant

Assist Assistant Engineer

Asst. Executive Engineer

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

Scanned by TapScanner

BRUHAT BANGALORE MAHANAGARA PALIKE

Executive Engineer, Yelahanka Project Division

Name of Work: Development of Yelahanka Govt Degree collage and Ayurvedic Hospital and Providing Grill Fencing and other developmental works to Rajiv Gandhi park, tree park, Nethaji park, Basaveshwara park, judicial layout park and someshwara hill of Yelahanka Assembly Constituency Under Amrutha Nagarothana Grants PACKAGE No-01

Name of Agency: Sri.C. Halappa

Measurement Sheet

1st & Part Bill

Item No. 147

Item Name: Providing and laying flooring using prepolished, water cut/gang saw 19mm thick granite laid over bed of 20mm thick 1:4 cm & jointed with neat cement slurry mixed with pigment to mach shade of granite slabs including laying POP on finished surface and cleaning the surface, including the cost of all materials and labours etc., complete as per specifications. - using silver grey granite / Multy Red / Ruby Red / Black / HassanGreen Granite of width not less than 900mm,complete as per Specification.and directions of the Engineer in charge.(First Floor)

SL NO	CHAINAGE	NO	L (m)	Avg B (m)	Avg D (m)	QTY	Rate Rs	Amount Rs	REMARKS
Measurement Recorded On:			25/9/2021						
Govt Ayurvedic Hospital									
First Floor									
Loby Area									
		1	1	4.60	3.30		15.18		
Passage									
		1	1	19.40	2.40		46.56		
Storage Room									
		1	1	4.10	3.30		13.53		
Special Ward-3									
		1	1	5.45	4.20		22.89		
Deductions									
Toilet									
		-1	1	2.25	1.50		-3.38		
Special Ward-2									
		1	1	5.00	4.35		21.75		
Toilet									
		-1	1	2.25	1.50		-3.38		
Special Ward-1									
		1	1	5.00	4.40		22.00		
Toilet									
		-1	1	2.25	1.50		-3.38		
Lab									
		1	1	3.65	4.45		16.24		
Toilet									
		-1	1	2.25	1.50		-3.38		
Nursing Unit									

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

Scanned by TapScanner

SL NO	CHAINAGE		NO		L (m)	Avg B (m)	Avg D (m)	QTY	Rate Rs	Amount Rs	REMARKS
	Toilet		1	1	3.35	4.40		14.74			
			-1	1	2.25	1.50		-3.38			
	Doctor Room										
	Toilet		1	1	3.30	4.40		14.52			
			-1	1	2.25	1.50		-3.38			
	Total Quantity							167.16			Sqm
	Now to be paid Quantity							167.16	3328.93	556472.73	Sqm

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP Bangalore - 92

Contractor

Consultant

Assistant E Assistant Engineer

Assistant Executive Engineer

Assistant Engineer
Division
Yelahanka Zone
BBMP, Bangalore - 92

Scanned by TapScanner

BRUHAT BANGALORE MAHANAGARA PALIKE

Executive Engineer, Yelahanka Project Division

Name of Work: Development of Yelahanka Govt Degree college and Ayurvedic Hospital and Providing Grill Fencing and other developmental works to Rajiv Gandhi park, tree park, Nethaji park, Basaveshwara park, judicial layout park and someshwara hill of Yelahanka Assembly Constituency Under Amrutha Nagarothana Grants PACKAGE No-01

Measurement Sheet

1st & Part Bill

Name of Agency: Sri.C. Halappa

Item No.	148											
Item Name	Providing and laying flooring using prepolished, water cut/ gang saw 19mm thick granite laid over bed of 20mm thick 1:4 cm & jointed with neat cement slurry mixed with pigment to mach shade of granite slabs including laying POP on finished surface and cleaning the surface, including the cost of all materials and labours etc., complete as per specifications. - using silver grey granite / Multy Red / Ruby Red / Black / HassanGreen Granite of width not less than 900mm,complete as per Specification.and directions of the Engineer in charge.(Second Floor)											
SL NO	CHAINAGE	NO	L (m)	Avg B (m)	Avg D (m)	QTY	Rate Rs	Amount Rs	REMARKS			
	Measurement Recorded On:		30/9/2022									
Govt Ayurvedic Hospital												
	Second Floor											
	Passage											
			1	1	19.40	2.55		49.47				
	Canteen											
			1	1	4.30	3.30		14.19				
	General Ward Male											
			1	1	6.55	4.25		27.84				
			1	1	2.40	0.90		2.16				
	General Ward Female											
			2	1	7.66	4.50		68.94				
			1	1	2.40	1.20		2.88				
	Special Ward-1											
			1	1	3.75	4.50		16.88				
	Toilet											
			-1	1	1.80	1.50		-2.70				
	Special Ward-2											
			1	1	4.45	3.25		14.46				

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

Scanned by TapScanner

SL NO	CHAINAGE		NO		L (m)	Avg B (m)	Avg D (m)	QTY	Rate Rs	Amount Rs	REMARKS
	Toilet										
			-1	1	1.80	1.50		-2.70			
	Special Ward-3										
			1	1	4.40	3.25		14.30			
	Toilet										
			-1	1	1.80	1.50		-2.70			
	Column										
	Column		1	1	0.60		0.90	0.54			
			1	1	1.60		0.90	1.44			
	Total Quantity							205.00			Sqm
	Now to be paid Quantity							205.00	3358.92	688562.36	Sqm

Contractor

Consultant

Assistant E Assistant Engineer

Assistant Executive Engineer

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangaloro - 92

Scanned by TapScanner

BRUHAT BANGALORE MAHANAGARA PALIKE

Executive Engineer, Yelahanka Project Division

Name of Work: Development of Yelahanka Govt Degree collage and Ayurvedic Hospital and Providing Grill Fencing and other developmental works to Rajiv Gandhi park, tree park, Nethaji park, Basaveshwara park, judicial layout park and someshwara hill of Yelahanka Assembly Constituency Under Amrutha Nagarothana Grants PACKAGE No-01

Measurement Sheet

Name of Agency: Sri.C. Halappa — **1st & Part Bill**

Item No. 149

Item Name: Providing and laying flooring using prepolished, water cut/gang saw 19mm thick granite laid over bed of 20mm thick 1:4 cm & jointed with neat cement slurry mixed with pigment to mach shade of granite slabs including laying POP on finished surface and cleaning the surface, including the cost of all materials and labours etc., complete as per specifications. - using silver grey granite / Multy Red / Ruby Red / Black / HassanGreen Granite of width not less than 900mm,complete as per Specification.and directions of the Engineer in charge.(Third Floor)

SL NO	CHAINAGE	NO	L (m)	Avg B (m)	Avg D (m)	QTY	Rate Rs	Amount Rs	REMARKS
Measurement Recorded On:			30/04/2022						
Govt Ayurvedic Hospital									
Terrace Floor									
Granite Flooring									
Terrace Floor									
Under lift area		1	1	19.30	11.50	221.95			
		1	1.0	1.25	3.85	4.81			
		1	1.0	0.45	3.60	1.62			
Deduct Staircase head room and lift room			-1	4.10	6.70	-27.47			
									Sqm
Total Quantity						200.91			Sqm
Now to be paid Quantity						200.91	3388.91	680874.89	

Contractor

Consultant

Assistant E Assistant Engineer

Assistant Executive Engineer

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

Scanned by TapScanner

BRUHAT BANGALORE MAHANAGARA PALIKE

Executive Engineer, Yelahanka Project Division

Name of Work: Development of Yelahanka Govt Degree collage and Ayurvedic Hospital and Providing Grill Fencing and other developmental works to Rajiv Gandhi park, tree park, Nethaji park, Basaveshwara park, judicial layout park and someshwara hill of Yelahanka Assembly Constituency Under Amrutha Nagarothana Grants PACKAGE No-01

Measurement Sheet

Name of Agency: Sri.C. Halappa — **1st & Part Bill**

Item No.	150											
Item Name:	Providing and laying Hassan Green / River Pink granite flooring for staircase, treads and rises using pre polished 20 mm thick water cut green Granite slab laid over existing cement concrete bed in CM 1:3, average 20mm thick including full rounding for nosing , cutting 3 line grooves not more than 2 mm wide for antiskidding, including cost of all materials,mortar,labour,curing etc.,complete as per Specificationand directions of the Engineer in charge.(Item No 14.51, Page no 110 of PWD SR 2018-19)											
SL NO	CHAINAGE	NO	L (m)	Avg B (m)	Avg D (m)		QTY	Rate Rs	Amount Rs	REMARKS		
Measurement Recorded On:			01/10/2022									
Govt Ayurvedic Hospital												
For Staircase, Ground to First Floor												
Ground to 1st Floor												
	Staircase											
	Risers		20	1	1.30		0.15	3.00				
	Treads		18	1.0	1.30		0.30	5.40				
	Landing		1	1	1.30	2.70		3.51				
	Total Quantity							11.91			Sqm	
	Now to be paid Quantity							11.91	5102.42	60769.80	Sqm	

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

Contractor — Consultant — Assistant E Assistant Engineer — Assistant Executive Engineer

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

Scanned by TapScanner

BRUHAT BANGALORE MAHANAGARA PALIKE
Executive Engineer, Yelahanka Project Division

Name of Work: Development of Yelahanka Govt Degree college and Ayurvedic Hospital and Providing Grill Fencing and other developmental works to Rajiv Gandhi park, tree park, Nethaji park, Basaveshwara park, Judicial layout park and someshwara hill of Yelahanka Assembly Constituency Under Amrutha Nagarothana Grants PACKAGE No-01

Measurement Sheet

Name of Agency: Sri.C. Halappa — 1st & Part Bill

Item No.	151									
Item Name:	Providing and laying Hassan Green / River Pink granite flooring for staircase, treads and rises using pre polished 20 mm thick water cut green Granite slab laid over existing cement concrete bed in CM 1:3, average 20mm thick including full rounding for nosing , cutting 3 line grooves not more than 2 mm wide for antiskidding, including cost of all materials,mortar,labour,curing etc.,complete as per Specificationand directions of the Engineer in charge.(First Floor) (Item No 14.51, Page no 110 of PWD SR 2018-19)									
SL NO	CHAINAGE	NO	L (m)	Avg B (m)	Avg D (m)	QTY	Rate Rs	Amount Rs	REMARKS	
Measurement Recorded On: 25/09/22										
Govt Ayurvedic Hospital										
Ground to 1st Floor										
	Staircase									
	Risers		20	1	1.30		0.15	3.00		
	Treads		18	1.0	1.30		0.30	5.40		
	Landing		1	1	1.30	2.70		3.51		
										Sqm
	Total Quantity							11.91		Sqm
	Now to be paid Quantity							11.91	5148.81	61322.28

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

Contractor

Consultant

Assistant E Assistant Engineer

Assistant Executive Engineer

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

Scanned by TapScanner

BRUHAT BANGALORE MAHANAGARA PALIKE

Executive Engineer, Yelahanka Project Division

Name of Work: Development of Yelahanka Govt Degree collage and Ayurvedic Hospital and Providing Grill Fencing and other developmental works to Rajiv Gandhi park, tree park, Nethaji park, Basaveshwara park, judicial layout park and someshwara hill of Yelahanka Assembly Constituency Under Amrutha Nagarothana Grants PACKAGE No-01

Name of Agency: Sri.C. Halappa

Measurement Sheet

1st & Part Bill

Item No. 152

Item Name: Providing and laying Hassan Green / River Pink granite flooring for staircase, treads and rises using pre polished 20 mm thick water cut green Granite slab laid over existing cement concrete bed in CM 1:3, average 20mm thick including full rounding for nosing , cutting 3 line grooves not more than 2 mm wide for antiskidding, including cost of all materials,mortar,labour,curing etc.,complete as per Specification.and directions of the Engineer in charge.(Second Floor) (Item No 14.51, Page no 110 of PWD SR 2018-19)

SL NO	CHAINAGE	NO	L (m)	Avg B (m)	Avg D (m)	QTY	Rate Rs	Amount Rs	REMARKS
	Measurement Recorded On:		26/04/22						
Govt Ayurvedic Hospital									
	Ground to 1st Floor								
	Staircase								
	Risers	20	1	1.30		0.15	3.00		
	Treads	18	1.0	1.30		0.30	5.40		
	Landing	1	1	1.30	2.70		3.51		
	Total Quantity						11.91		**Sqm**
	Now to be paid Quantity						11.91	5195.19	61874.76 **Sqm**

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

Contractor

Consultant

Assistant E Assistant Engineer

Assistant Executive Engineer

Project Division
Yelahanka Zone
BBMP, Bangalore - 92

Scanned by TapScanner

BRUHAT BANGALORE MAHANAGARA PALIKE
Executive Engineer, Yelahanka Project Division

Name of Work: Development of Yelahanka Govt Degree collage and Ayurvedic Hospital and Providing Grill Fencing and other developmental works to Rajiv Gandhi park, tree park, Nethaji park, Basaveshwara park, judicial layout park and someshwara hill of Yelahanka Assembly Constituency Under Amrutha Nagarothana Grants PACKAGE No-01

Name of Agency: Sri.C. Halappa

Measurement Sheet

1st & Part Bill

Item No.	153										
Item Name:	Providing and fixing of wall cladding using 20mm thick gang saw water cut Shiva gold granite, grey granite in CM 1:3 (1 cement : 3 coarse sand) proportion cut to required shape, pattern with paper joints, finished with cement mortal using white cement and colour pigments to match the colour of slab making through jointing with sealant, making holes 25mmx12mm grooves in joints including cost of all materials, mortar, labour, curing etc., complete.. - Ground Floor (Item No 10.18, Page no 72 of PWD SR 2021-22)										
SL NO	CHAINAGE		Nos	L (m)	Avg B (m)	Avg D (m)	QTY	Rate Rs	Amount Rs	REMARKS	
Measurement Recorded On:				02/10/2022							
Govt Ayurvedic Hospital											
Ground Floor											
Storage & Medicine Distrbution											
			2	1	3.20		0.90	5.76			
			2	1	3.50		0.90	6.30			
Deductions											
	D		-1	1.0	0.90		0.90	-0.81			
	Office										
			2	1	2.50		0.90	4.50			
			2	1	2.00		0.90	3.60			
Deductions											
	D		-1	1.0	0.90		0.90	-0.81			
	Reception										
			1	1	2.40		2.10	5.04			
			2	1	1.60		2.10	6.72			
Waiting Hall											
			2	1	4.50		2.10	18.90			
			1	1	2.20		2.10	4.62			
Deductions											
	W		-1	1.0	1.20		1.20	-1.44			
Consultation(Femail)											
			2	1	4.45		0.90	8.01			
			2	1	2.75		0.90	4.95			
Deductions											
	D		-1	1.0	0.90		0.90	-0.81			
Toilet Female											
			2	1	2.75		0.90	4.95			
			2	1	2.60		0.90	4.68			
Deductions											
	D		-1	1.0	0.90		0.90	-0.81			
	D		-2	1.0	0.75		0.90	-1.35			

Checked 02/10/22

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

Scanned by TapScanner

SL NO	CHAINAGE	Nos		L (m)	Avg B (m)	Avg D (m)	QTY	Rate Rs	Amount Rs	REMARKS
Therapy Centre (Female)										
		2	1	5.00		0.90	9.00			
Deductions		2	1	4.50		0.90	8.10			
D										
D1		-1	1	0.90		0.90	-0.81			
		-1	1.0	0.75		0.90	-0.68			
Therapy Centre (male)										
		2	1	5.00		0.90	9.00			
Deductions		2	1	4.50		0.90	8.10			
D										
Toilet Female		-1	1	0.90		0.90	-0.81			
		2	1	2.75		0.90	4.95			
Deductions		2	1	2.60		0.90	4.68			
D										
D		-1	1.0	0.90		0.90	-0.81			
		-2	1.0	0.75		0.90	-1.35			
Consultation(male)										
		2	1	4.45		0.90	8.01			
Deductions		2	1	2.75		0.90	4.95			
D										
		-1	1.0	0.90		0.90	-0.81			
Passage Area										
		2	1	10.90		2.10	45.78			
Deductions										
D		-6	1.0	0.90		2.10	-11.34			
Lift Side Wall		1	1	1.00		2.45	2.45			
Lift Front Wall		1	1	1.80		2.45	4.41			
Lift Above Wall		1	1	1.10		0.70	0.77			
For Column		1	1	1.60		2.45	3.92			
Entrance Side Wall		1	1	4.25		2.10	8.93			
Entrance Below Grill Work		1	1	8.70		0.70	6.09			
Stair Case										
1st Flight		1	1	3.60		1.40	5.04			
Landing		1	1	5.00		1.50	7.50			
2nd Flight		1	1	3.10		1.40	4.34			
Below Stair										
		2	1	2.15		0.40	1.72			
		1	1	7.70		1.30	10.01			
Total Quantity							213.14			Sqm
Now to be paid Quantity							213.14	3518.80	749996.15	Sqm

Contractor

Consultant

Assista Assistant Engineer

Assistant Executive Engineer

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

Scanned by TapScanner

BRUHAT BANGALORE MAHANAGARA PALIKE

Executive Engineer, Yelahanka Project Division

Name of Work: Development of Yelahanka Govt Degree collage and Ayurvedic Hospital and Providing Grill Fencing and other developmental works to Rajiv Gandhi park, tree park, Nethaji park, Basaveshwara park, judicial layout park and someshwara hill of Yelahanka Assembly Constituency Under Amrutha Nagarothana Grants PACKAGE No-01

Measurement Sheet

1st & Part Bill

Name of Agency: Sri.C. Halappa

Item No. 154

Item Name: Providing and fixing of wall cladding using 20mm thick gang saw water cut Shiva gold granite, grey granite in CM 1:3 (1 cement : 3 coarse sand) proportion cut to required shape, pattern with paper joints, finished with cement mortal using white cement and colour pigments to match the colour of slab making through jointing with sealant, making holes 25mmx12mm grooves in joints including cost of all materials, mortar, labour, curing etc., complete.. - First Floor (Item No 10.18, Page no 72 of PWD SR 2021-22)

SL NO	CHAINAGE	Nos	L (m)	Avg B (m)	Avg D (m)	QTY	Rate Rs	Amount Rs	REMARKS
Measurement Recorded On:			04/11/22						
Govt Ayurvedic Hospital									
First Floor									
Loby Area									
		1	1	4.60		2.10	9.66		
		1	1	3.30		2.10	6.93		
Deductions									
	W	-2	1.0	1.20		1.20	-2.88		
	Passage								
		2	1	19.40		2.10	81.48		
Deductions									
	Opening	-1	1.0	8.20		2.10	-17.22		
	D	-7	1.0	0.90		2.10	-13.23		
Lift Side Wall		1	1	0.95		2.50	2.38		
Lift Front Wall		1	1	1.80		2.50	4.50		
Lift Above Wall		1	1	1.10		0.70	0.77		
	side Wall	1	1	0.25		1.50	0.38		
Storage Room									
		2	1	4.10		0.90	7.38		
		2	1	3.30		0.90	5.94		
Deductions									
	D	-1	1.0	0.90		0.90	-0.81		
Special Ward-3									
		2	1	5.45		0.90	9.81		
		2	1	4.20		0.90	7.56		
Deductions									
	D	-1	1	0.90		0.90	-0.81		

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

Scanned by TapScanner

SL NO	CHAINAGE	Nos		L (m)	Avg B (m)	Avg D (m)	QTY	Rate Rs	Amount Rs	REMARKS
	Special Ward-2									
		2	1	5.00		0.90	9.00			
		2	1	4.35		0.90	7.83			
	Deductions									
	D	-1	1	0.90		0.90	-0.81			
	Special Ward-1									
		2	1	5.00		0.90	9.00			
		2	1	4.40		0.90	7.92			
	Deductions									
	D	-1	1	0.90		0.90	-0.81			
	Lab									
		2	1	3.65		0.90	6.57			
		2	1	4.45		0.90	8.01			
	Deductions									
	D	-1	1	0.90		0.90	-0.81			
	D1	-1	1	0.75		1.90	-1.43			
	Nursing Unit									
		2	1	3.35		0.90	6.03			
		2	1	4.40		0.90	7.92			
	Deductions									
	D	-1	1	0.90		0.90	-0.81			
	D1	-1	1	0.75		1.90	-1.43			
	Doctor Room									
		2	1	3.30		0.90	5.94			
		2	1	4.40		0.90	7.92			
	Deductions									
	D	-1	1	0.90		0.90	-0.81			
	D1	-1	1	0.75		1.90	-1.43			
	Stair Case									
	1st Flight	1	1	3.60		1.40	5.04			
	Landing	1	1	5.00		1.50	7.50			
	2nd Flight	1	1	3.10		1.40	4.34			
										Sqm
	Total Quantity						186.53			Sqm
	Now to be paid Quantity						186.53	3550.78	662308.94	

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

Contractor

Consultant

Assista Assistant Engineer

Assistant Executive Engineer

Yelahanka Zone
BBMP, Bangalore - 92

Scanned by TapScanner

BRUHAT BANGALORE MAHANAGARA PALIKE

Executive Engineer, Yelahanka Project Division

Name of Work: Development of Yelahanka Govt Degree collage and Ayurvedic Hospital and Providing Grill Fencing and other developmental works to Rajiv Gandhi park, tree park, Nethaji park, Basaveshwara park, judicial layout park and someshwara hill of Yelahanka Assembly Constituency Under Amrutha Nagarothana Grants PACKAGE No-01

Measurement Sheet

1st & Part Bill

Name of Agency: Sri.C. Halappa

Item No. 155

Item Name: Providing and fixing of wall cladding using 20mm thick gang saw water cut Shiva gold granite, grey granite in CM 1:3 (1 cement : 3 coarse sand) proportion cut to required shape, pattern with paper joints, finished with cement mortal using white cement and colour pigments to match the colour of slab making through jointing with sealant, making holes 25mmx12mm grooves in joints including cost of all materials, mortar, labour, curing etc., complete.. - Second Floor (Item No 10.18, Page no 72 of PWD SR 2021-22)

SL NO	CHAINAGE	Nos	L (m)	Avg B (m)	Avg D (m)	QTY	Rate Rs	Amount Rs	REMARKS
Measurement Recorded On:			04/11/22						
Govt Ayurvedic Hospital									
Second Floor									
	Passage								
		2	1	19.40		2.10	81.48		
Deductions									
	Opening	-1	1.0	4.90		2.10	-10.29		
	D	-6	1.0	0.90		2.10	-11.34		
Lift Side Wall		1	1	0.95		2.50	2.38		
Lift Front Wall		1	1	1.80		2.50	4.50		
Lift Above Wall		1	1	1.10		0.70	0.77		
	side Wall	1	1	0.25		1.50	0.38		
	Canteen								
		1	1	18.00		0.90	16.20		
Kitchen self		1	1	4.90	0.60		2.94		
Deductions									
	D	-1	1.0	1.20		0.90	-1.08		
General Ward Male									
		2	1	6.55		0.90	11.79		
		2	1	4.25		0.90	7.65		
		-1	1	0.90		0.90	-0.81		
Toilet -Wall		2	1	2.40		0.90	4.32		
Deductions									
	D	-1	1	1.20		0.90	-1.08		
	D1	-2	1	0.75		0.90	-1.35		

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

Scanned by TapScanner

SL NO	CHAINAGE	Nos		L (m)	Avg B (m)	Avg D (m)	QTY	Rate Rs	Amount Rs	REMARKS
General Ward Female										
		2	1	7.66		0.90	13.79			
		2	1	4.50		0.90	8.10			
		-1	1	1.20		0.90	-1.08			
Toilet -Wall		2	1	2.40		0.90	4.32			
Deductions										
D		-1	1	1.20		0.90	-1.08			
D1		-2	1	0.75		0.90	-1.35			
Special Ward-1										
		2	1	3.75		0.90	6.75			
		2	1	4.50		0.90	8.10			
Deductions										
D		-1	1	0.90		0.90	-0.81			
D1		-1	1	0.75		1.90	-1.43			
Special Ward-2										
		2	1	4.45		0.90	8.01			
		2	1	3.25		0.90	5.85			
Deductions										
D		-1	1	0.90		0.90	-0.81			
D1		-1	1	0.75		0.90	-0.68			
Special Ward-3										
		2	1	4.40		0.90	7.92			
		2	1	3.25		0.90	5.85			
Deductions										
D		-1	1	0.90		0.90	-0.81			
D1		-1	1	0.75		0.90	-0.68			
Stair Case										
1st Flight		1	1	3.60		1.40	5.04			
Landing		1	1	5.00		1.50	7.50			
2nd Flight		1	1	3.10		1.40	4.34			
terrace room skirting			2	19.30		0.15	5.79			
			2	11.5		0.15	3.45			
							192.54			Sqm
Total Quantity							192.54	3582.77	689837.46	Sqm
Now to be paid Quantity										

Contractor

Consultant

Assistant E Assistant Engineer

Assistant Executive Engineer

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

Scanned by TapScanner

BRUHAT BANGALORE MAHANAGARA PALIKE

Executive Engineer, Yelahanka Project Division

Name of Work: Development of Yelahanka Govt Degree collage and Ayurvedic Hospital and Providing Grill Fencing and other developmental works to Rajiv Gandhi park, tree park, Nethaji park, Basaveshwara park, judicial layout park and someshwara hill of Yelahanka Assembly Constituency Under Amrutha Nagarothana Grants PACKAGE No-01

Measurement Sheet

1st & Part Bill

Name of Agency: Sri.C. Halappa

Item No.	156										
Item Name:	Providing and laying Ceramic glazed floor tiles of size 300x300 mm (thickness to be specified by the manufacturer), of 1st quality conforming to IS : 15622, of approved make, in all colours, shades, except White, Ivory, Grey, Fume Red Brown, laid on 20 mm thick bed of cement mortar 1:4 (1 Cement : 4 Coarse sand), jointing with grey cement slurry @ 3.3 kg/ m2 including pointing the joints with white cement and matching pigments etc., complete..(Item No 9.11, Page no 60 of PWD SR 2021-22)										

SL NO	CHAINAGE	NO	L (m)	Avg B (m)	Avg D (m)	QTY	Rate Rs	Amount Rs	REMARKS
Measurement Recorded On:			03/11/22						
Govt Ayurvedic Hospital									
Ground Floor									
	Toilets								
Therapy Centre (Female)									
	Toilet								
			1	1	2.70	1.50	4.05		
Therapy Centre (male)									
	Toilet								
			1	1	2.70	1.50	4.05		
Toilet Female									
	Toilet								
			1	1	2.50	1.50	3.75		
Toilet male									
	Toilet								
			1	1	2.50	1.50	3.75		
									Sqm
	Total Quantity						15.60		**Sqm**
	Now to be paid Quantity						15.60	885.14	13808.21

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

Contractor

Consultant

Assistant E Assistant Engineer

Assistant Executive Engineer

ASST. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

Scanned by TapScanner

BRUHAT BANGALORE MAHANAGARA PALIKE

Executive Engineer, Yelahanka Project Division

Name of Work: Development of Yelahanka Govt Degree collage and Ayurvedic Hospital and Providing Grill Fencing and other developmental works to Rajiv Gandhi park, tree park, Nethaji park, Basaveshwara park, judicial layout park and someshwara hill of Yelahanka Assembly Constituency Under Amrutha Nagarothana Grants PACKAGE No-01

Measurement Sheet

1st & Part Bill

Name of Agency: Sri.C. Halappa

Item No.	157											
Item Name:	Providing and laying Ceramic glazed floor tiles of size 300x300 mm (thickness to be specified by the manufacturer), of 1st quality conforming to IS : 15622, of approved make, in all colours, shades, except White, Ivory, Grey, Fume Red Brown, laid on 20 mm thick bed of cement mortar 1:4 (1 Cement : 4 Coarse sand), jointing with grey cement slurry @ 3.3 kg/ m2 including pointing the joints with white cement and matching pigments etc., complete..(First Floor)											
SL NO	CHAINAGE		NO	L (m)	Avg B (m)	Avg D (m)	QTY	Rate Rs	Amount Rs	REMARKS		
Measurement Recorded On:				4/11/22								
Govt Ayurvedic Hospital												
First Floor												
Special Ward-3												
	Toilet											
			1	1	2.25	1.45	3.26					
Special Ward-2												
	Toilet											
			1	1	2.25	1.45	3.26					
Special Ward-1												
	Toilet											
			1	1	2.25	1.45	3.26					
	Lab											
	Toilet											
			1	1	1.80	1.45	2.61					
Nursing Unit												
	Toilet											
			1	1	1.80	1.45	2.61					
Doctor Room												
	Toilet											
			1	1	1.80	1.45	2.61					
	Total Quantity						17.62			Sqm		
	Now to be paid Quantity						17.62	893.18	15735.63	Sqm		

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

Halappa

Contractor

Consultant

Assistant E Assistant Engineer

Assistant Executive Engineer

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

Scanned by TapScanner

BRUHAT BANGALORE MAHANAGARA PALIKE

Executive Engineer, Yelahanka Project Division

Name of Work: Development of Yelahanka Govt Degree college and Ayurvedic Hospital and Providing Grill Fencing and other developmental works to Rajiv Gandhi park, tree park, Netaji park, Raaveshwara park, judicial layout park and someshwara hill of Yelahanka Assembly Constituency Under Amrutha Nagarothana Grants PACKAGE No-01

Measurement Sheet

1st & Part Bill

Name of Agency: Sri C. Halappa

Item No.	158											
Item Name:	Providing and laying Ceramic glazed floor tiles of size 300x300 mm (thickness to be specified by the manufacturer), of 1st quality conforming to IS : 15622, of approved make, in all colours, shades, except White, Ivory, Grey, Pume Red Brown, laid on 20 mm thick bed of cement mortar 1:4 (1 Cement : 4 Coarse sand), jointing with grey cement slurry @ 3.3 kg/ m2 including pointing the joints with white cement and matching pigments etc., complete...(Second Floor)											
SL NO	CHAINAGE	NO	L (m)	Avg B (m)	Avg D (m)	QTY	Rate Rs	Amount Rs	REMARKS			
Measurement Recorded On:			04/10/22									
Govt Ayurvedic Hospital												
Second Floor												
General Ward Male												
	Toilet -1											
			1	1	2.25	1.50		3.38				
	Toilet -2											
			1	1	2.25	1.50		3.38				
General Ward Female												
	Toilet -1											
			1	1	2.25	1.50		3.38				
	Toilet -2											
			1	1	2.25	1.50		3.38				
Special Ward-3												
	Toilet											
			1	1	2.25	1.45		3.26				
Special Ward-2												
	Toilet											
			1	1	2.25	1.45		3.26				

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

Scanned by TapScanner